

## Chapter- 2.2a

### Hydro Capacity Addition during the Year 2012-13

S I. N o.	Particular	Unit Nos.	Target (MW)	Commissioning as programmed	Actual (MW)	Actual (A)/ Anticipated	Remarks
	<b>A. Central Sector</b>						
1	<b>Chamera-III</b> NHPC, H.P. 3x77= 231 MW	1 2 3	77 77 77	Jun-12 Aug-12 Oct -12	77 77 77	28.06.2012(A) 12.06.2012(A) 07.06.2012(A)	
2	<b>Uri-II</b> NHPC, J&K 4x60= 240 MW	1 2 3 4	60 60 60 60	Aug -12 Sept -12 Nov-12 Dec-12	- - - -	Slipped Slipped Slipped Slipped	- Local agitation from mid March, 12 to June, 12 end. - TRT was flooded on 17.09.12 due to flash flood. - Filling of U/s Water conductor system delayed due to agitation by local people demanding employment in NHPC. - Commissioned in 2013-14.
3	<b>Chutak</b> NHPC, J&K 4x11 =44 MW	1 2 3 4	11 11 11 11	Sept-12 Sept-12 Nov -12 Dec-12	11 11 11 11	22.11.2012(A) 08.11.2012(A) 11.11.2012(A) 28.01.2013(A)	
4	<b>Parbati-III</b> NHPC, HP 4x130= 520 MW	1	130	Mar-13	-	Slipped	- Non-availability of Transmission system. - Completion of Surge shaft gates. -Commissioned in 2013-14
	<b>Sub- total (A):</b>		<b>645</b>		<b>275</b>		
	<b>B. State Sector</b>						
5	<b>Bhawani Kattalai -II</b> TANGEDCO, T.N Tamil Nadu, 2x15 = 30 MW	1 2	15 15	June-12 July-12	- -	Slipped	- Unit #1&2 synchronised at part load in July,11 & Sept,11 - Reservoir filling delayed on account of less release from Mettur dam. - Commissioned in 2013-14
6	<b>Bhawani Kattalai -III</b> TANGEDCO, T.N 2x15 = 30 MW	1	15	Oct-12	15	08.12.12(A)	
7	<b>Myntdu,</b> MeECL, Meghalaya 3x42 = 126 MW	3	42	Mar-13	42	07.03.2013(A)	
	<b>Sub- total (B):</b>		87		57		
	<b>C. Private Sector</b>						
8	<b>Budhil</b> Lanco H P 2x35=70 MW	1 2	35 35	May-12 July-12	35 35	30.05.2012(A) 26.05.2012(A)	
	<b>Sub- total (C):</b>		70		70		
	<b>Total (A+B+C)</b>		802		402		
Out side the programme of 2012-13.							
1.	<b>Teesta Low Dam -III</b> NHPC, WB 4x33=132 MW	1 2 3	- - -	2013-14 2013-14 2013.14	33 33 33	30.01.2013(A) 20.01.2013(A) 24.02.2013(A)	
	<b>Sub- total : Outside</b>		-		99		
	<b>Total: 2012-13</b>		<b>802</b>		<b>501</b>		